App F IX 4

File No 63-48

Previous References
Ml 45-47 (16.17)

1948
(Ml)

Serial Nos 3, 4

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos Two

P-11
E

Part B for Oct 48

SUBJECT

I Stage drainage work of Kunigal Town

L. 4199-202/D. 22-10-48

To The D.C, Tumkur Dist
" " Comptroller to Govt
" " Chief Engineer for Rds & Bldgs in Mysore
" " forwdt T.Ml. of Kunigal

Sanctions extra expenditure.

1451/mil

Subj I stage drainage work of Kurnool Town

From

The D C Tumkur Dist L.No A6 C 248/42-43 of 10-8-43, requests sanction to meet the extra cost of Rs 593 f both by the Govt and by the Municipality for the above work

Flag R

1) In G O No L 161-4/mil 42-40-128 dated the 7th July '42, an estimate for Rs 15,540 f for the I stage drainage was sanctioned and the same has been revised to Rs 18,847 f and sanctioned in G O Rt L 3919-22/mil 76-43-7 dated 6-10-43 The work was entrusted to Sri Subbanna petty who had done work to the extent of Rs 6452 f and gave up the work Tenders for the balance of work were called for in the January 1943 and the tender of Sri Mariswamappa which was the only one received for the remaining portion of the work @ 48/ above the estimated rates in July 42 was accepted. The work order was however issued to the contractor Mariswamappa only on 2nd March '43, owing to some correspondence regarding the excess over the sanctioned estimate

1 Storm drainage work of Kumbum Town — Balance of works.

2) In the meantime, the price of cement was increased from 73/8/- to Rs 91/- The contractor was not agreeable to take up the work at his tender rates, and represented that he will execute the work at 75/- above estimated rates Subsequently he has been persuaded to start the work of at least the difference between the old rate and the increased rate of cement is paid to him the works up to Rs 593/- 1451/mt

3) The Mld Kurnool, have resolved on 10-7-48 that they are prepared to pay the excess amount of Rs 593/- out of the closing balance of the M/F for 48-49, and further request sanction to meet the excess in equal proportions by Govt and the M/F Flag Q

4) The Mld requests sanction to the proposal of the Mld and to meet 1/2 the excess expenditure out of the closing Balance

I Stage drainage work Kumasi Town - Balance of works

1451/mt 5) Submitted for ~~[illegible]~~ orders

Any 1/9 Pr 2 9-47

b) P/L note the financial condition of the Municipal Town Mly for 48-49 for 31/8/48

7) The financial conditions of the Kumasi Town Mly for 48-49 is as follows.—

Opening Balance	Rs 17,029/-
Receipts	Rs 43,511/-
Total	Rs 60,540/-
Expenditure	Rs 35,877/-
closing Balance	Rs 24,663/-

Any 4/9 Pr 6-9-47

8) The extra expenditure to be incurred on this Contract is Rs 593/-. It is due to the increase in the price of cement from Rs 73/8/- To Rs 91/- per ton

The Municipal Treasurer have resolved on 10.7.48 that the amount may be paid out of the closing balance of the W.S.P. the first being required to be set off towards the same.

9) It may be pointed out in this connection that the financial condition of the W.S.P. is quite sound as judged by the fact that the amount involved is rather very insignificant & the Board can certainly afford to bear the entire cost, out of its own funds. The Board might not be asked to do so. There is no necessity for any further grant in this behalf.

Yours truly,
[illegible]
7/9/48

10) The extra cost of Rs 583/- has arisen on account of the increase in the cost of cement & the cost of the work has to be met by a grant-in-aid of the Municipality in equal proportion as

1451

Rs 2 0 Dt 28 2.48. Hence it is recommended that this excess cost of Rs 593/- also should be met in equal shares both by the Govt & the municipality. The amount being small it may perhaps be ordered that this entire excess cost may be kept out of the Mul. funds.

OFFICE OF THE MINISTER FOR LOCAL SELF GOVERNMENT
No 1557
Date 2-5-9

RECEIVED 20357
- SEP 1948
SECRETARY BANGALORE

Secretary
L S. G
Thro' Joint Secy

5/10/48

8/9/48

Law Dept
for Secy

11/9

11
14/9/48

12) D/F to please advise

9/10/48

13) Draft G.O is put up for approval

Any objn
18/10 no to-day

Draft G.O. above

19/10/48

1457/mc1

Gov. No L4199-202/mc1 63-68-4

of 22-10-68 To

The D.S. Tumkur and
The Controller to Govt
The CE for R&B
The pdt Incumbent Tumkur

The difference expenditure is
Sanctioned.

B
8/11

1451/ml
19 8 1948

No A6 C 248/47-48
Encl One file

Office of the Deputy Commissioner,
Tumkur District,
Dated, Tumkur, the 10th August 48

To ml 63—4-8-3

GENERAL & REVENUE SECRETARIAT 1451 19 AUG 1948 MUNICIPAL BRANCH

Janab Syed Abdul Aleem, B A ,
Secretary to Government of Mysore,
Revenue Department, Bangalore

Sir,

Subject -

I Stage drainage work of Kunigal town
(Balance of works)

14/8

In forwarding herewith the correspondence ending with letter No HC 157/46-47, dated 29 7 48, from the President, Town Municipal council, Kunigal, on the above subject, I have the honour to state that the Government have in their order No L 14180-2/Ml 45-47-17 dated 28 2.48 sanctioned a sum of Rs. 1654/- out of the Town Improvement grants for the year 1947-48 and to meet the balance of Rs 5824-8-0 out of Rs 10,805-8-0 being the share of the Municipality towards the first stage of the drainage work of Kunigal town out of the closing balance of the Municipality for the year 1947-48

The Sanitary Engineer, Bureau of Sanitary Engineering, Bangalore, in his letter No 1509 dated 17 5 48, addressed to the Chief Engineer for Roads and Buildings in Mysore, Bangalore, states that the price of cement was increased from Rs 73-8-0 to Rs 91/- and that the contractor submitted a representation that due to the lapse of time and enhancement of the rates of cement etc , he is not in a position to execute the work according to his tender rates and that he is prepared to undertake at 75% above the estimated rates and that the Contractor has agreed to start the work if at least the difference in

in increase in rate of cement is paid to him. The Sanitary Engineer has addressed the President, Town Municipal council, Kunigal, to furnish his opinion for the payment of the excess cost of Rs 593/- to the contractor due to the increase in the rate of cement

The Municipal council have, at their meeting held on 10.7.48, resolved that they are prepared to pay the amount of Rs. 593/- out of the closing balance after obtaining sanction of Government and that the Government may also be requested to sanction its quota towards this item of expenditure and the President requests to obtain sanction of Government to meet the extra expenditure of Rs 593/- both by Government and the Municipality in equal proportions

I, therefore, request that sanction of Government may kindly be accorded to the proposal of the Municipal council the excess expenditure of Rs 593/- being met both by Government and the Municipality in equal proportion and to meet the Municipal share of cost out of the closing balance of the Municipality for 48-49

I have the honour to be,
Sir,
Your most obedient servant,

Deputy Commissioner,
Tumkur District
11/8/48

krl 3.

G R S App F VI—G 2]

SUBJECT

Diary No of letter replied to 1451

General and Revenue Secretariat

( )

the *194*

Date of issue 22/10/48 194

Signed by [illegible]

May this be—

(i) printed ?

(ii) treated as a Standing Order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the Press ?

(iv) published in the Gazette Kannada Part ?

Section [illegible]

File No 63-48

Serial No 4

Proceedings of the Government of His Highness the Maharaja of Mysore

Read— G O No P W 234-38/Sam 10-46-2 dated the 3rd July '47 directing that, Consequent on the termination in 1945 of the Contract of Sri Srikantaiyetty who had done work to the extent of Rs 6452, the tender of Sri Manjswamappa be accepted for the ~~Order thereon—No~~ remaining portion of the work at 68% above the estimated rates and that the additional grant required to meet the ~~gra~~ Govt Grant Share of the excess cost viz. — Rs 1382-8-0 be met from out of P W grants

4

2 Letter No A b c 2468/47-48 dated 10-8-48 from the Deputy Commissioner, Tumkur Dist requesting sanction to meet the extra expenditure of Rs 593/ involved ~~the difference between the old rate and the increased rate of cement~~, by the Municipal Town Mlg and the Govt in equal proportions, as resolved by the Mlcl on 10-7-48, ~~and adding~~ the expenditure being ~~that~~ the Ml share ~~being~~ met from out of the closing balance of the Mlg for the year 48-49

Stating that the Contractor Sri Maruvamappa was unwilling to take up the work at the rate allowed above owing to the labor of time and enhancement of the prices of materials and that he has been persuaded by the Sanitary Engineer to undertake the work on payment of an extra amount to cover the increase in the cost of ~~two~~ cement and

Order No 2 4199-202

22/10/48

The extra expenditure ~~excess cost~~ of Rs 593/ being the difference between the ~~of~~ cement required for the work at the old rate and the increased rate ~~of cement~~ is sanctioned, As the amount ~~being~~ is small, the entire expenditure ~~of the excess cost~~ may be met out of the Ml funds

List of Enclosures

To
The Dy C Tumkur
The Comptroller to Govt
The C A for Rs 593
The Pdt Municipal Town Mlcl

Copied by

Examined by

WD 04162—GPB—60 000—23-10-41

1 The Secretary Municipal

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

READ:-

Government Order No P W 234-38/Sany 10-46-2 dated the 3rd July 1947 directing that consequent on the termination in 1945 of the contrcat in respect of the estimate for the I stage drainage work in Kunigal Town Municipality of Sri Srikanta Setty who had done work to the extent of Rs 6,452/- the tender of Sri Mariswamappa be accepted for the remaining portion of the work at 48% above the estimated rates and that the additional grant required to meet the Government share of the excess cost viz , Rs 1,382-8-0 be met from out of the Town Improvement Grants.

2 Letter No.A6 C.268/47-48 dated 10th August 1948 from the Deputy Commissioner, Tumkur District, stating that the contractor Sri Mariswamappa was unwilling to take up the work at the rate approved above owing to the lapse of time and enhancement of the prices of materials and that he has been persuaded by the Sanitary Engineef to undertake the work on payment of an extra amount to cover the increase in the cost of cement and requesting sanction to meet the extra expenditure of Rs 593/- involved by the Kunigal Town Municipality and the Government in equal xx proportions as resolved by the Municipal Council on 10th July 1948, the municipal share of the expenditure being met from out of the closing balance of the Municipality for the year 1948-49.

ORDER NO: L. 4199-202/Mk 63-48-4

Dated, Bangalore, the 22/10/48

The extra expenditure of Rs 593/- being the difference between the cost of cement required for the work at the old rate and the increased rate is sanctioned As the amount is small, the entire expenditure may be met out of the municipal funds.

for Revenue Secretary to Government

To

The Deputy Commissioner, Tumkur District, with records
" Comptroller to Government.
" Chief Engineer for Roads and Buildings in Mysore
" President, Kunigal Town Municipal Council